

Work Areas G.W.C.S.D. Unit #5

Crystal Blvd. Ditch Cleaning/Shaping –Feb. 11, 2017

6250 S/B to curve---clean up/shape areas of hillside slides and rubble
Clean out sediment around DI and paved ditch to 6420

S/B near 7400---DI to crest---150 ft.

Crest to 7400---165 ft.

7400 S/B---104 ft. (180 ft. to 7420) 7420---50% blocked

7340—(NO NAME ST.)---approx.30 ft. from ditch line shape curve return
S/B to phone pole---220 ft.

7600 to 7620---100 ft.

7620 culvert 100% blocked

7620 to 7628--- 150 ft.

7628 culvert blocked 100% or no culvert

7628 to 7644---235 ft.

NOTE: Possible actual work:

60 ft. to phone pole from 7644

10 ft. from phone pole to speed limit sign

Fire Hyd. To 7660---50 ft.

No Culvert (?) at 7660

A/B from 7660 washed into ditch

7660 to DI---140 ft.

NOTE: Clean up and shape around DI

7680 to DI--- 125 ft.

7680 to fire hyd.---50 ft.

7680 culvert 100% blocked

7721 to Amalgam---210 ft. minimal clean and shape (repairs in area 2016)